

Details of ongoing schemes as on 1-4-2005 Under State Sector Rural Water Supply Program Including PMGY Annexure - I																	
SI No	Name of Schemes	Type of Schemes	Name of the habitation under the schemes	No of habitati on	Date of Sanction	Estimated Cost	Population		Commulative expenditure incurred upto 31.3.2004	Overall physical progres s in %	Balance fund required for completion	Amount required during 2005-06	Date of Completion		Delay in years	Reasons for delay	
							Present	Ultimate					Originall y	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
1	Nongpdeng Thangbnai W.S.S	Gravity	Nongpdeng	1	27-1-2004	Rs. 14,80,150/-	(335)	(497)	Rs.1,369,962.00	90%	Rs.110,188.00	Rs.110,188.00	31-3-2006				1.10188
2	Aug of Jatah Lakadong W.S.S.	-- do --	1 Kyntoit Skul	5	24-2-2004	Rs. 17,87,800/-	(691)	(968)	Rs.1,611,250.00	90%	Rs.176,550.00	Rs.176,550.00	31-3-2006				1.7655
			2 Kyntoit Lyting														0
			3 Kyntoit Mukhim														0
			4 Kyntoit Nongkhah														0
			5 Kyntait Wahlyngoh														0
3	Aug of Mawlein W.S.S	-- do --	1 Mawryngkning	2	1/3/2004	Rs. 16,27,100/-	(694)	(972)	Rs.1,133,268.00	90%	Rs.493,832.00	Rs.493,832.00	31-3-2006				4.93832
			2 Phohsder														0
4	Mawpynieng W.S.S	-- do --	1 Mawpynieng	1	9/3/2004	Rs. 7,23,900/-	(164)	(230)	Rs.375,918.00	40%	Rs.347,982.00	Rs.347,982.00	31-3-2005	31-3-2006			3.47982
5	Pingwait Tanglei W.S.S.	-- do --	1 Mawphriem	4	22-3-2004	Rs. 35,53,000/-	(1110)	(1554)	Rs.1,113,007.00	10%	Rs.2,439,993.00	Rs.2,000,000.00	31-3-2007				24.39993
			2 Ramsdiah														0
			3 Wahshnong														0
			4 Lumlynter														0
6	Aug of Madan Demkhlieng W.S.S	-- do --	Madan Demkhlieng	1	23-3-2004	Rs. 8,63,500/-	(195)	(273)	Rs.642,698.00	90%	Rs.220,802.00	Rs.220,802.00	31-3-2005	31-3-2006			2.20802
7	Reconstrn of Rableng W.S.S	-- do --	1 Rableng	1	1/3/2005	Rs. 99,900/-				95%	Rs.99,900.00	Rs.99,900.00	31-3-2006				0.999
8	Extension of Pashang W.S..S	-- do --	1. Pashang	2	14-3-2005	Rs. 4,49,100/-	(196)	(275)	-----	-----	Rs.449,100.00	Rs.449,100.00	31-3-2006				4.491
			2. Mawkhoh														0
9	Jasier W.S.S		1. Jasier	1	31-3-2005	Rs. 8,21,200/-	(140)	(196)	-----	-----	Rs.821,200.00	Rs.821,200.00	31-3-2006				8.212
10	Nongthymmai Umpyrdong W.S.S	-- do --	1 Nongthymmai Umpyrdong 2 Lad Kharang	2	31-3-2005	Rs. 22,52,600/-	(360)	(504)	-----	-----	Rs.2,252,600.00	Rs.1,800,000.00	31-3-2007				22.526