

Details of ongoing schemes as on 1-4-2005 Under Projects on Sustainability of Sources Sanctioned under ARWSP with 75:25 sharing by Central and State Government Annexure - II																				
Sl. No.	Name of Schemes	Type of Schemes	Name of Habitation under the schemes	Nos. of Habitation	Date of Sanction as dd.mm.yy	Estimated Costs			Cumulative			Physical achievement upto 31-3-2005	Amount required for		Balance required		Date of completion		Delay in years	Reasons for delay
						Central	State	Total = central + state	Central	State	Total = central + state		Central	State	Central	State	Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Imp. & regeneration of Nongryngkoh W.S.S	-----	1.Nongryngkoh	1	31.3.2004	341175	113725	454900	341078	3000	344078	90%	83116	22706	83116	22706	31.3.2006			
2	Imp. & regeneration fo the yield of Jongksha W.S.S	-----	1.Jongksha	1	31.3.2004	391425	130475	521900	390636	78000	468636	90%	39948	13316	39948	13316	31.3.2006			