

DETAILS OF ONGOING SCHEMES AS ON 01-04-2005 (A R P Scheme)

Annexure ib

Name of Division: (PHE) Simsanggiri Division.

Sl. No.	Name of Scheme	Type of Scheme	Name of habitation under the scheme	No. of habitation	Date of sanctioned.	Estimated Cost.	Population. Benefited		Commulative Expenditure incurred up to 31.3.2005	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2005-06	Date of completion		Delay in Years.	Reason for delay.
							Present	Ultimate					Originally	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	New Dengagiri	Gravity	New Dengagiri	5 Nos.	PHE/78/2000/7 Dt. 30.07.01	39.41	271	393	43.243	100%	0	0	31-03-04	31-03-06	2	Financial Liabilities
			Teresagittim				268	389								
			Compound Gittim				135	196								
			Dawa Songgital				115	167								
			Mronggittim				83	128								
2	Upper Rongmithu W.S.S	-do-	Upper Rongmithu	1 No.	PHE/5.7/2000/9 Dt. 13.02.01	3.48	95	123	4.539	100%	0	0	31-03-04	31-03-06	2	Financial Liabilities
3	Mejolgri Apal W.S.S	-do-	Mejolgri Apal	1 No.	PHE/511/2000/9 – A Dt. 12.02.01	2.3	97	116	2.55	100%	0	0	31-03-04	31-03-06	2	-do-
4	Upper Sokadam Banggnagiri W.S.S	-do-	Upper Sokadam Banggnagiri	1 No.	PHE/254/01/V OL.II/45 Dt. 30.03.02	8.75	199	295	9.7341	100%	0	0	31-03-05	-do-	1	-do-
5	Tenggitugittim W.S.S	-do-	1.Tenggitugittim 2. Udigiri	2 Nos.	PHE/254/01/V OL.II/49 Dt. 30.03.02	12.17	143 120	186 156	12.201	100%	1.1	1.1	31-03-05	-do-	1	-do-
6	Adanggittim W.S.S	-do-	1. Adanggittim 2. Rongsak 3. Kolangiri	3 Nos.	PHE/254/01/VI L.II/ 50 Dt. 30.03.02	25.79	187 383 38	206 498 42	28.345	100%	0	0	31-03-05	-do-	1	-do-
7	Sranggittim W.S.S	-do-	1. Srangitit 2. Retengitit 3. Maragitit 4. Rongmatgre 5. Asimgiri	5 Nos.	PHE/254/01/V ol.II/39 Dt. 30.03.02	31.54	89 160 97 301 91	116 208 126 391 118	33.022	100%	1.5	1.5	31-03-05	-do-	1	-do-
8	Rongbrakgittim W.S.S	-do-	1. Rongbrakgittim	1 No.	PHE/254/01/V ol.II/40 Dt. 30.03.02	8.77	204	265	8.055	100%	0.715	0.715	31-03-05	-do-	1	-do-
9	Rongrim Awe W.S.S	-do-	1. Rongrim Awe 2. Apalgittim	4Nos.	PHE/254/01/V ol.II/43 Dt. 30.03.02	18.13	58 81	75 105	14.938	90%	3.192	3.192	31-03-05	-do-	1	Delayed by contractor

			3. Narenggre				91	118								
			4. Rongregre				180	234								
10	Rengkilgittim W.S.S	-do-	1. Rengkilgittim	1 No.	PHE/254/01/V ol.II/45 Dt. 30.03.02	4.14	118	153	4.154	100%	0.4	0.4	31-03-05	-do-	1	-do-
11	Charegittim W.S.S	-do-	1. Charegittim	1 No.	PHE/254/01/V ol.II/42 Dt. 30.03.02	5.25	177	230	5.241	100%	0.4	0.4	31-03-05	-do-	1	-do-
12	Rimding Bolsalgittim W.S.S	-do-	1. Rimding Bolsalgittim	1 No.	PHE/254/01/V ol.II/41 Dt. 30.03.02	33.44	264	480	34.947	100%	1.168	1.168	31-03-05	-do-	1	-do-
13	Const.of 4(four) Nos. of Ring Well. W.S.S	R/Well	1. Asil Mindil Songital	4 Nos.	PHE/395/02/23 Dt. 11.03.03	1.55	50	65	1.259	90%	0.415	0.415	31-03-06	-	-	-
			2. Watregitim				150	195								
			3. Bagongitim				45	59								
			4. Aldangitim				58	95								
14	Matchu Jagetgiri W.S.S	Gravity	1. Matchu Jagetgiri	1 No.	PHE/395/02/24 Dt. 31.03.03	2.59	59	86	2.507	95%	0.29	0.29	-do-	-	-	-
15	Rongreng Aruakgiri W.S.S	-do-	1. Rongreng Aruakgiri	1 No.	PHE/395/02/25 Dt. 31.03.03	2.59	67	97	2.269	95%	0.53	0.53	-do-	-	-	-
16	Jakop Ading W.S.S	-do-	1. Jakop Ading	3 Nos.	PHE/395/02/26 Dt. 31.03.03	20.24	107	148	22.622	96%	0	0	-do-	-	-	-
			2. Rongrekgiri				243	316								
			3. Jakopgiri				141	183								
17	Chiading W.S.S	-do-	1. Chiading	1 No.	PHE/395/02/27 Dt. 31.03.03	8.01	191	248	9.294	100%	0	0	-do-	-	-	-
18	Jonggnagiri Songgital W.S.S	-do-	1. Jonggnagiri Songgital	2 Nos.	PHE/395/02/28 Dt. 31.03.03	16.95	83	108	17.352	85%	1.123	1.123	-do-	-	-	-
			2. Jonggnagiri				308	400								
19	Matekpugittim W.S.S	-do-	1. Matekpugittim	2 Nos.	PHE/395/02/29 Dt. 31.03.03	9.06	78	87	9.733	90%	0.052	0.052	-do-	-	-	-
			2. Meronggrangiri				18	153								
20	Megagre Combined W.S.S	-do-	1. Megagre Songitcham	9 Nos.	PHE/395/02/32 Dt. 31.03.03	50.2	199	259	52.071	75%	2.145	2.145	-do-	-	-	-
			2. Megagre Songital				122	159								
			3. Megagre – B				171	222								
			4. Rongakgre				129	168								
			5. Rongak Apal				85	110								
			6. Kalak Songitcham				59	77								
			7. Kalak Songital – B				50	65								
			8. Kalak Dorek – B				48	62								

			9. Kalak Dorek				88	114								
21	Rongribo Watregiri W.S.S	-do-	1. Rongribo Watregiri	1 No.	PHE/395/02/34 Dt. 31.03.03	9.42	257	373	11.133	100%	0	0	-do-	-	-	-
22	Rongchek Manda W.S.S	-do-	1. Rongchek Manda	1 No.	PHE/395/02/35 Dt. 31.03.03	3.11	85	111	3.24	90%	0.15	0.15	-do-	-	-	-
23	Songsak Waghipgre W.S.S	-do-	1. Songsak Wagopgre	1 No.	PHE/395/02/36 Dt. 31.03.03	9.62	292	379	10.855	95%	0	0	-do-	-	-	-
24	Dobu Rimding W.S.S	-do-	1. Dobu Rimding	1 No.	PHE/395/02/23 Dt. 31.03.03	19.67	510	750	2.225	40%	17.445	17.445	-do-	-	-	-
25	Sokadam Agalgre W.S.S	-do-	1. Sokadam Agalgre	1 No.	PHE/395/02/38 Dt. 31.03.03	5.89	160	232	4.993	90%	0.897	0.897	-do-	-	-	-
26	Manda Songgital W.S.S	-do-	1. Manda Songgital	1 No.	PHE/395/02/30 Dt. 31.03.03	3.69	84	109	4.204	100%	0	0	-do-	-	-	-
27	Rimrang Jarek W.S.S	Gravity	1. Rimrang Jarek	1 No.	PHE/395/02/31 Dt. 31.03.03	5.4	114	148	4.769	80%	0.631	0.631	-do-	-	-	-
28	Dagal Bolket W.S.S	-do-	1. Dagal Bolket	1 No.	PHE/68/2000/7 Dt. 29.03.2000	5.37	140	182	6.031	100%	1.2	1.2	-do-		-	
29	Samanda Prapgre W.S.S	-do-	1. Samanda Prapgre	1 No.	PHE/408/03/28 Dt. 30.03.04	8.41	242	315	6.854	70%	1.556	1.556	31-03-07	-	-	-
30	Napak Tasek W.S.S	-do-	1. Napak Tasek 2. Napak Songma	2 Nos.	PHE/408/03/29 Dt. 30.03.04	8.66	160 264	211 349	7.407	46%	1.253	1.253	-do-	-	-	-
31	Napak Tangkamagittim. W.S.S	-do-	1. Napak Tangkamagittim	1 No.	PHE/408/03/34 Dt. 30.03.04	8.95	363	472	7.63	50%	1.32	1.32	-do-	-	-	-
32	Samanda Wagetgiri W.S.S	-do-	1. Samanda Wagetgiri	1 No.	PHE/408/03/31 Dt. 30.03.04	9.16	241	313	5.11	60%	4.05	4.05	-do-	-	-	-
33	Snal Bollong W.S.S	-do-	1. Snal Bollong	1 No.	PHE/408/03/30 Dt. 30.03.04	12.92	600	780	13.02	30%	0.93	0.93	-do-	-	-	-
					Total =						42.462	42.462				