

DETAILS OF ONGOING SCHEMES AS ON 01-04-2005

Name of Division: (PHE) Simsangiri Division.

Sustainability of source

Sl. No.	Name of Scheme	Type of Scheme	Name of habitation under the scheme	No. of habitation	Date of sanctioned.	Estimated Cost.	Population. Benefited		Commulative Expenditure incurred upto 31-3-2005	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2005-06	Date of completion as dd.mm.yy		Delay in Years.	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Improvement and Regeneration of the yield of Nongalbibra W.S.S	-	-	-	PHE/405/2001/40 Dt. 31.03.04	7.62	-	-	0	NIL	7.62	7.62	31-3-06	-	-	-
2	Improvement and Regeneration of the yield of Dambo W.S.S	-	-	-	PHE/405/2001/41 Dt. 31.03.04	3.91	-	-	3.15	70%	0.76	0.76	31-3-06	-	-	-
Total											8.38	8.38				