

Details Of Ongoing Schemes As On 31.12.2005																
Sl. No.	Name of Schemes	Type of Scheme	Name of habitations under the scheme	No. of habitations	Date of sanction	Estimated Cost	Population benefitted		Commulative expenditure upto 31.12.2005	Overall physical progress in %	Balance fund required for completion	Amount required during 2005-2006	Likely date of completion as dd.mm.yy		Delay in Years	Reason for delay
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Improvement of Laitlum WSS	Pumping	Laitlum	1	15.03.2004	49.52	974souls	1364souls	40.52	87%	9.00	21.22	31.03.06	-	-	-
2	Laitarted WSS	Pumping	Laitarted	3	15.03.2004	48.79	1261souls	1766souls	40.20	87%	8.59	13.59	31.03.06	-	-	-
3	Madan Lyngdoh Nongkynrih	Pumping	Madan Lyngdoh	1	15.03.2004	60.02	1575souls	2205souls	57.01	80%	3.01	3.00	31.03.05	31.03.06	1	Delay in handing over
4	Mawpyllun wss	Pumping	Mawpyllun	1	15.03.2004	23.55	545souls	763 souls	15.80	75%	7.75	7.75	31.03.05	31.03.06	1	- do -
5	Swer Shilliangwah wss	Pumping	Swer Shilliangwah	1	15.03.2004	32.43	1140souls	1596souls	29.43	60%	3.00	3.00	31.03.05	31.03.06	1	- do -
6	Laitliewlong Tiehbah wss	Pumping	Laitliewlong	5	28.03.2005	145.05	1964souls	2750souls	0.00	0%	145.05	50.00	31.03.07	-	-	-
7	Nongbsap wss	DTW	Nongbsap	1	28.03.2005	93.47	2091souls	2927souls	0.00	30%	93.47	30.00	31.03.07	-	-	-
8	Umkrih wss	Pumping	Dewsaw Mynshang	24	28.03.2005	519.33	13617souls	19310souls	2.58	50%	516.75	200.00	31.03.07	-	-	-
9	Wahthirong wss	Pumping	Wahthirong	3	28.03.2005	38.48	735souls	1029souls	0.00	10%	38.48	10.00	31.03.07	-	-	-
10	Umsaw Mawjynrong wss	DTW	Umsaw	1	28.03.2005	31.36	500souls	700souls	3.43	10%	27.93	10.00	31.03.07	-	-	-
11	Greater Sohiong wss	DTW	Mawthwan	6	28.03.2005	181.97	851souls	1191souls	0.00	15%	181.97	40.00	31.03.07	-	-	-
12	Rynli Mawprem wss	DTW	Rynli Mawprem	5	28.03.2005	133.51	1713souls	2398souls	0.00	10%	133.51	40.00	31.03.07	-	-	-