

DETAILS OF ONGOING SCHEMES AS ON 31.12.2005

2. ACCELERATED RURAL WATER SUPPLY PROGRAMME (ARWSP)

ANNEXURE-I

Sl. No	Name of schemes	Type of scheme	Name of habitation under the scheme	Nos of habitation	Date of sanction	Estimated cost (Rs in Lakhs)	Population benefitted		Cumulative Expenditure incurred upto 31.12.2005 (Rs in Lakhs)	Overall physical progress (in %)	Balance Fund required for completion (Rs in Lakhs)	Amount required during 2005-2006 (Rs in Lakhs)	Date of Completion as dd.mm.yy		Delay (in Years)	Reason for Delay
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Sohlaper wss	Gravity	1.Sohlaper 2.Rengksaw 3.Mawiong 4.Diengpasoh	4	2.6.99	67.95	2889	4045	67.35	100%	0.6	0.6	31.3.05	31.3.06	2yr	T.E.O. to be adjusted.
2	Mawmuthoh wss	Pumping	Mawmuthoh	1	30.3.02	48.01	2150	3010	45.53	90%	2.48	2.48	31.3.05	31.3.06	1yr	Late receipt of power supply from MeSEB.
3	Pata Mawlynrei wss	Pumping		2	31.3.03	78.14	2710	3794	58.16	35%	19.98	5.41	31.3.06	-	-	-
4	Kruin Niur wss	Gravity		2	31.3.03	12.6	542	759	13.02	100%	0	-	31.3.06	31.3.06	1yr	1
5	Pommura wss	Gravity	Pommura	1	31.3.03	9.87	430	602	10.22	100%	0	-	31.3.05	31.3.06	1yr	Physically completed Financially liability to be claimed
6	Mawpyllun wss	Gravity	Mawpyllun	1	31.3.03	7.13	189	265	7.41	100%	0	-	31.3.05	31.3.06	1yr	T.E.O. to be adjusted.
7	Dewsaw wss	Gravity		2	15.3.04	12.39	259	363	13.14	100%	0	-	31.3.06	-	-	-
8	Sustainability of source Weilo wss	Gravity	Weilo	1	31.3.03	4.71	-	-	4.37	100%	0.34	0.34	31.3.05	31.3.06	1yr	Physically completed Financially liability to be claimed

9	Sustainability of Gravity source Mawtiehbah wss	Mawtiehbah	1	31.3.03	4.71	-	-	4.49	100%	0.22	0.22	31.3.05	31.3.06	1yr	Physically completed Financially liability to be claimed
10	Mawkasiang wss	Gravity Mawkasiang	1	28.3.05	4.25	82	115	3.66	50%	0.59	0.59	31.3.06	-	-	-
11	Mawpynthaw wss	Gravity Mawpynthaw	1	28.3.05	15.98	274	384	13.09	10%	2.89	2.89	31.3.06	-	-	-
12	Nongthymmai Raid Dew saw wss	Gravity Nongthymmai Raid Dew saw	1	28.3.05	20.31	470	658	18.49	0%	1.82	1.82	31.3.06	-	-	-
13	Phodestein comb. Wss	Gravity 1.Phodestein Dongneng 2.Phjodestein Dongrum 3.Pyndemdak ri	3	28.3.05	30.06	598	837	26.64	10%	3.42	3.42	31.3.07	-	-	-