

DETAILED OF ONGOING SCHEMES AS ON 31.12.2005

MNP

Annexure - I

Sl.No.	Name of Scheme	Type of Scheme	Name of Habitation under the Scheme	No. of Habitations	Date of Sanctions as ddmmyy	Estimated Cost	Population		Commulative expenditure incurred upto 31/12/2005	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2004 -05	Date of Completion as ddmmyy		Delay in years	Reasons for delay.	
							Present	Ultimate					originally envisage	Revised			
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	
1	Impt. Of Shngimawlein	P	(i) Shngimawlein (ii)	2 Nos	27.03.96	16.131	1721	2237	16.783	100%	0	1.98	1.98085	2000	09.06.05	5 Year	Land dispute
2	Aug. of Munai Panhering Koraigora wss.	G	(i) Munai Panhering (ii).Koraigora	2 Nos	31.03.98	2.525			1.14743	67%	1.37757	1.38	1.37758	1999	31.03.06	7 Year	Late receipt of materials
3	Mawkyllei wss	G	Mawkyllei	1 No	30.03.02	39.903	980	1372	39.488	99%	0.415	3.74	3.73979	2002	31.12.05	3 Year	Due to late receipt of materials
4	Renv. & Extn. Of Mawkohboi	G	(i) Mawkohboi	2 Nos	31.03.98	20.302	585	819	20.339	100%	0	0.26	0	1999	31.12.05	6 Year	Late receipt of materials
5	Aug. of Jashiar	P	Jashiar	1 No	13.03.01	7.47	320	488	7.91	100%	0	0.48	0	2003	01.06.05	2 Year	Due to financial liabilities
6	sohduid wss	P	Sohduid	1 No	14.02.03	2.121	56	79	2.10	99%	0.01642	0.02	0	2004	30.05.05.	1 Year	Due to late receipt of materials
7	Wahliewlong wss	G	Wahliewlong	1 No	31.03.94	60.269			59.79	100%	0.48303	0.48	0	1996	30.10.05	9 Year	Land dispute
8	Laitnong Combd	P	(i).Shngimawlein (ii).Laitnong	5 Nos	29.03.97	59.621	3300	4620	53.59	99%	6.033	7.62	8	1999	09.05.05	6 Year	Land dispute
9	Mawthawpdah wss	P	Mawthawpdah	1 No	31.03.95	25.525	1050	1470	25.51	99%	0.01605	0.02	0	2000	09.05.05	5 Year	Land dispute
10	Nonglyngkien wss	P	Nonglyngkien		05.03.97	23.99	1085	2519	23.35	100%	0.644	4.04	4.04	2000	09.05.05	5 Year	Land dispute
11	Rangblang Combd wss	P	(i).Sohsynniang	6 Nos	13.03.01	59.545	1908	2671	57.72	99%	1.83	10.04	10.03	2003	31.12.05	2 Year	Due to late receipt of Power line
12	Reconstn. Of Ngunraw wss	P	Ngunraw	1 No	26.03.04	65.547	252	353	50.63	40%	14.917	17.48	17.48	2006	-	-	Work in Progress
13	Impt. Mawten wss	P	Mawten	1 No	27.01.04	33.448	2163	3024	23.13	80%	10.323	14.51	14.5	2006	-	-	Work in Progress
14	Qty. Imp of Pyndendiwah	P	Pyndendiwah	1 No	23.03.04	2.612	235	329	0.55	50%	2.06134	2.06	2.06	2006	-	-	Work in Progress
15	Mawsynrap Rangdikew wss	P	(i).Mawsynrap	2 Nos	01.03.04	3.532	159	223	1.69	60%	1.84021	1.84	1.84	2006	-	-	Work in Progress
16	Impt Mawrap wss	P	Mawrap	1 No	15.03.04	2.815	165	307	0.54	55%	2.273	2.38	2.38	2006	-	-	Work in Progress
17	Qty. Imp of Pathew	P	Pathew	1 No	23.03.04	1.460	159	253	0.399	50%	1.0611	1.06	1.06	2006	-	-	Work in Progress
18	Dongshilliang WSS				31.3.05	18.845			12.25	50%	6.595	18.85					