

Details of ongoing schemes as on 31-12-2005

rural water supply (m.n.p.)

Sl. no.	Name of schemes	Type of scheme	Name of habitation under the scheme	Nos. of habitation	Date of sanction	Estimated cost	Population benefited		Cumulative active expenditure incurred 31.12.05	Overall physical progress (%)	Balance fund required for completion	Amount required during 2004-05	Date of completion as dd.mm.yy		Delay in years	Reason for delay
							Present	Ultimate					Original	Revised		
											5.031	-do-	-	-	-	
											1.7	-do-	-	-	-	
1	Umlaper WSS	Gravity	Umlaper	1	30/03/2002	28.33	655	917	29.59	100%	0	1.47	-do-	-	-	-
2	Umsaitsning Nongthymmai WSS	-do-	Nongthymmai	1	28-01-03	22.54	1833	2566	21.86	80%	0.68	26.454	-do-	-	-	-
3	Nongmahir WSS	-do-	Nongmahir	1	21-08-03	14.737	416	582	15.57	100%	0	0.9	-do-	-	-	-
4	Madan Rtiong WSS	-do-	Madan Rtiong	1	27-02-03	9.265	105	147	7.967	90%	1.298	0.95	-do-	-	-	-
5	Umsaw WSS	-do-	Umsaw	2	20-01-04	50.83	2004	2862	48.08	85%	2.75	0.3	-do-	-	-	-
6	Umbang WSS	-do-	Umbang	1	31-03-04	7.835	187	319	7.181	95%	0.654	0.6	-do-	-	-	-
7	Umsynrem WSS	-do-	Umsynrem	1	23-02-04	3.284	70	98	3.01	90%	0.274	19.125	-do-	-	-	-
8	Nongsohbar WSS	-do-	Nongsohbar	1	13-03-04	2.363	46	64	2.696	95%	0	2.55	-do-	-	-	-
9	Upper Bagan WSS	-do-	Upper Bagan	1	23-02-04	6.659	170	238	4.95	85%	1.709	0.75	-do-	-	-	-
10	Raitong WSS	-do-	Raitong	1	27-01-04	23.149	1195	1673	9.94	50%	13.209	2.278	-do-	-	-	-
11	Umjapung WSS	-do-	Umjapung	1	01-03-04	6.287	156	218	1.59	60%	4.697	1.11	-do-	-	-	-
12	Nongkyndong Iapngar WSS	-do-	Iapngar	1	01-03-04	6.317	192	269	6.01	85%	0.307	1.65	-do-	-	-	-
13	Hatimara WSS	-do-	Hatimara	1	01-03-04	14.898	405	567	12.263	90%	2.635	7.88	-do-	-	-	-
14	Mawkduk WSS	-do-	Mawkduk	1	09-03-04	7.746	152	213	7.285	90%	0.461	4.94	-do-	-	-	-
15	Umden Arka WSS	-do-	Umden Arka	1		8.191	427	598	8.5	90%	0	1.77	-do-	-	-	-
16	Mawlasnai WSS	-do-	Mawlasnai	1	16-03-04	18.779	937	1312	18.5	90%	0.279	6.82	-do-	-	-	-
17	Umdoh Byrthih WSS	-do-	Umdoh Byrthih	1	15-03-04	10.066	291	407	8.442	85%	1.624	26.07	-do-	-	-	-
18	Kraikajam WSS	-do-	Kraikajam	1	15-03-04	10.257	248	347	10.39	98%	0	2.5	-do-	-	-	-
19	Laban Saro WSS	-do-	Laban Saro	1	22-03-04	16.5	387	542	15.72	90%	0.78	3.94	-do-	-	-	-
20	Umbir Umniuh WSS	-do-	Umbir Umniuh	1	22-03-04	44.182	942	1319	35.83	70%	8.352	1.98	-do-	-	-	-
21	Pahamdiengsier WSS	-do-	Pahamdiengsier	1	29-03-04	5.066	169	237	3.94	45%	1.126	5.23	-do-	-	-	-
22	Sohkyrbam Domphlang WSS	-do-	Domphlang	1	23-03-04	13.083	329	461	15.35	100%	0	5.77	-do-	-	-	-
23	Pahampdem WSS	-do-	Pahampdem	1	-do-	9.555	319	447	10	100%	0	3.68	-do-	-	-	-
24	Pahammardaloi WSS	-do-	Pahammardaloi	1	-do-	17.312	568	795	19.71	100%	0	6.83	-do-	-	-	-
25	Umkon WSS	-do-	Umkon	1	31-03-04	30.349	833	117	29.58	95%	0.769	2.19	-do-	-	-	-
26	Bir WSS	-do-	Bir	1	23-03-04	9.161	152	213	9.97	100%	0	5.24	-do-	-	-	-
27	Bangla Nongtraw WSS	-do-	Bangla Nongtraw	1	25-03-04	15.634	405	567	12.53	60%	3.104	1.64	-do-	-	-	-
28	Nongdewsaw WSS	-do-	Nongdewsaw	1	31-03-04	6.03	107	160	7.59	100%	0	0.66	-do-	-	-	-
29	Umtangling (Re-Const.) WSS	-do-	Umtangling	1	-do-	9.56	300	420	8.95	90%	0.61	24.66	-do-	-	-	-
30	Mawdiangum WSS	-do-	Mawdiangum	1	-do-	11.96	236	330	12.11	100%	0	5.02	-do-	-	-	-
31	Pahamumshru WSS	-do-	Pahamumshru	1	-do-	9.51	330	462	11.39	100%	0	6.41	-do-	-	-	-
32	Byrwa Lawbyrwa WSS	-do-	Byrwa Lawbyrwa	1	26-03-04	33.361	1042	1459	23.25	50%	10.111	2.61	-do-	-	-	-
33	Liarbang WSS	-do-	Liarbang	1	25-03-04	10.378	478	669	8.701	85%	1.677	1.725	-do-	-	-	-
34	Korshar Umlyngkdait WSS	-do-	Umlyngkdait	2	23-03-04	20.709	775	108	22.93	100%	0	0.7	-do-	-	-	-
35	Sohriman WSS	-do-	Sohriman	1	25-03-04	13.37	350	490	12.53	85%	0.84	0.13	-do-	-	-	-

36	Nongthymmai Nongtarain DTW	DTW	Nongtarain	1	23-02-04	2.385	70	98	2.43	100%	0	0.11	-do-	-	-	-
37	Mawbsein STC	STC	Mawbsein	1	23-01-04	0.98	1427	1998	0.18	50%	0.8	0.98	-do-	-	-	sanctioned
38	Umtarim WSS	Gravity	Umtarim	1	16.12.03	12.4	223	312	13.83	100%	0	3.996	-do-	-	-	-do-
39	Umjarasi WSS	Gravity	Umjarasi	1	18-08-03	10.862	521	755	10.76	100%	0.102	1.286	-do-	-	-	-do-
40	Lumsophoh STC	STC	Lumsophoh	1	18-02-05	0.98	134	188	0.81	80%	0.17	5.26	-do-	-	-	-do-
41	Mawshunam WSS	Gravity	Mawshunam	1	01-03-05	3.996	111	155	2.56	70%	1.436	2.619	-do-	-	-	-do-
42	Lumshyap STC	STC	Lumshyap	1	07-03-05	1.286	347	486	0.8	50%	0.486	10.008	-do-	-	-	-do-
43	Lumblei WSS	Gravity	Lumblei	1	05-03-05	5.26	196	274	3.49	50%	1.77	2.671	-do-	-	-	-do-
44	Songeh Tyrkhang WSS	-do-	Songeh Tyrkhang	1	06-03-05	2.619	72	101	2.12	80%	0.499	19.745	-do-	-	-	-do-
45	Pahamjri WSS	-do-	Pahamjri	1	21-03-05	10.008	320	448	2.25	15%	7.758	4.9	-do-	-	-	-do-
46	WSS	-do-	Mawkyrdep	1	29-03-05	2.671	210	2814	2.33	80%	0.341	19.57	-do-	-	-	-do-
47	Pilangkata WSS	-do-	Pilangkata	1	31-03-05	19.745	854	1196	8.22	40%	11.525	5.975	-do-	-	-	-do-
48	Umjorha (Re-Const.) WSS	-do-	Umjorha	1	-do-	4.9	144	202	3.36	50%	1.54	9.277	-do-	-	-	-do-
49	Sohkwai (Re-Const.) WSS	-do-	Sohkwai	1	-do-	19.57	1049	1469	2.99	15%	16.58	8.621	-do-	-	-	-do-
50	Pahamriohlum (Re-Const.) WSS	-do-	Pahamriohlum	1	-do-	5.975	232	325	3.09	70%	2.885	36.214	-do-	-	-	-do-
51	Kongripa (Re-Const.) WSS	-do-	Kongripa	1	-do-	9.277	319	447	4.36	50%	4.917	19.193	-do-	-	-	-do-
52	Saiden (Aug) WSS	-do-	Saiden	1	30-03-05	8.621	248	347	2.38	50%	6.241	10.271	-do-	-	-	-do-
53	Umtasor Mawdkar WSS	-do-	Umtasor Mawdkar	1	31-03-05	36.214	1600	2240	10.38	15%	25.834	9.616	-do-	-	-	-do-
54	Mawlein Mawkhan (Re-Const) WSS	-do-	Mawlein Mawkhan	1	-do-	19.193	812	1137	15.24	-	3.953	11.096	-do-	-	-	-do-
55	S.O.S. Village Umiam WSS	-do-	Umiam	1	-do-	10.271	280	392	6.1	-	4.171	15.786	-do-	-	-	-do-
56	Nongdom Mawpliang WSS	-do-	Mawpliang	1	-do-	9.616	399	559	4.57	40%	5.046	13.204	-do-	-	-	-do-
57	Mawlong 'B' (Imp. & Extension) WSS	-do-	Mawlong 'B'	1	-do-	11.096	838	1173	0	30%	11.096	11.096	-do-	-	-	-do-
58	Mawphrew (Marangar) WSS	-do-	Mawphrew	1	-do-	15.786	615	861	2.95	15%	12.836	15.786	-do-	-	-	-do-
59	Itsopair WSS	-do-	Itsopair	1	-do-	15.786	542	759	7.27	20%	8.516	13.204	-do-	-	-	-do-
60	Jatahpeng	-do-	Jatahpeng	1	13-01-97	13.69	349	489	11.75	70%	1.94	4.5	31.03.06	-	-	-do-
61	Umphathaw WSS	-do-	Umphathaw	1	24-10-05	35.67	810	1134	0	-	35.67	18.67	31.03.07	-	-	-do-
62	Iewsohksang	-do-	Iewsohksang	1	24-10-05	13.23	272	381	0	-	13.23	8.23	-do-	-	-	-do-
			a. Nongbah Mawdem										-do-	-	-	-do-
			b. Mawsohshrieh										-do-	-	-	-do-
			c. Mawdem Dompplang										-do-	-	-	-do-
			d. Kper Blang										-do-	-	-	-do-
63	Mawdem	-do-	e. Belahari	5	24-10-05	60.36	1250	1750	0		60.36	32.36	31.03.08	-	-	-do-
						889.7				598.155	297.648	500.776				

Executive Engineer (PHE)
R.W.S. Division, Nongpoh