

DETAILS OF ON-GOING SCHEMES AS ON 31 – 12 – 2005.

ANNEXURE –II.

PHE NONGSTOIN DIVISION, NONGSTOIN

(RGNDWM Sanctioned from 1998 – 1999 Onwards).

Sl. No	Name of Scheme	Type of Scheme	Name of Hab under the shab	No. of Hab	Date of Sanction.	Estimate Cost.			Expenditure incurred up to 31/12/05 since inception of the scheme.			Physical achivemen 31/12/05	Amount reqd. for completion		Balance required during 2005-2006		Date of completion
						Central	State	Total & State.	Central	State	Total & State.		Central	State	Central	State	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
1	Quality Imp.of Mawlieh W.s.s.	Pumping	1). Mawlieh 2). Laitdo main 3). 4). Mawpyr doi 5). Laitdo	5	31/3/01	63.11	21.03	84.14	43.1	31.52	74.62	70%	20.01	0	21.00	-	31/3/05
2	Nongbri. W.s.s	Pumping	1). Nongbri 2). Lyngdo hmasi	2	31/3/01	42.17	14.06	56.23	43.77	17.46	61.23	100%	0	-	0.24	-	31/3/05
3	Manai W.s.s.	Pumping	1). Manai 2). Mawpu n	2	25/10/02	34.52	11.5	46.02	39.08	9.8	48.88	65%	12.55	2.15	10.00	1.00	31/3/05
4	Quality imp.of Kynsew W.s.s.	Gravity	Kynsew	1	25/10/02	20.46	6.82	27.28	18.52	7.97	26.49	65%	1.94	-	10.00	-	31/3/05
5	Quality imp.of Shahllang W.s.s.	Gravity	Shahllang	1	25/10/02	26.67	8.89	35.56	26.85	5.86	32.71	75%	0.3	3.80	0.30	2.00	31/3/05
6	Quality imp.of Nongryngkew WSS	Gravity	1). Nongry ngkew-A. 2). Nongryng kew-B 3). Thaiem 4). Janapie h	5	25/10/02	46.99	15.67	62.66	44.18	5.19	49.37	70%	2.81	10.48	2.36	5.48	31/3/05

			5).Tynron glunar														
7	Quatity imp.of Langkyrteng W.s.s.	Gravity	Langkyrte ng	1	31/3/03	9.75	3.25	12.99	11.15	3.56	14.71	80%	0	0	3.00	0.41	31/3/05
8	Quality imp.of Wahlakhaw. W.s.s	Pumping	Wahlakha w	1	31/3/03	26.68	8.89	35.57	15.33	5.22	20.55	40%	11.35	3.67	10.00	2.50	31/3/05

Executive Engineer (PF
Nongstoin Division, N

	Delay in year	Reason for delay
Revise.		
19	20	21
31/3/07	-	-
31/3/06	-	-
31/3/07	-	-
31/3/07	-	-
31/3/07	-	-
31/3/07	-	-

31/3/06	-	-
31/3/07	-	-

4E)RWS
ongstoin.