

**Details of ongoing schemes as on 31.12.2005**  
**Under Projects on Sustainability of Sources Sanctioned under ARWSP**  
**with 75:25 sharing by Central and State Government**

**Annexure - II**

Sl. No.	Name of Schemes	Type of Schemes	Name of Habitation under the schemes	Nos. of Habitation	Date of Sanction as dd.mm.yy	Estimated Costs			Cummulative expenditure incurred upto 31.12.2005			Physical achievement upto 31-12-2005	Amount required for completion		Balance required during 2005 - 2006		Date of completion as dd.mm.yy		Delay in years	Reasons for delay
						Central	State	Total = central + state	Central	State	Total = central + state		Central	State	Central	State	Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Imp. & regeneration of Nongryngkoh W.S.S	-----	1.Nongryngkoh	1	31.3.2004	3.41175	1.13725	454900	3.41078	0.03	344078	90%	0.00097	1.10725	83116	22706	31.3.2006			
2	Imp. & regeneration for the yield of Jongksha W.S.S	-----	1.Jongksha	1	31.3.2004	3.91425	1.30475	521900	3.90636	0.78	468636	90%	0.00789	0.52475	39948	13316	31.3.2006			