

## Details Of Ongoing Schemes As On 31-12-2005

Name of division: (PHE) Simsangiri Division.

ARP Scheme

Sl. No.	Name of Scheme	Type of Scheme	Name of habitation under the scheme	No. of habitation	Date of sanctioned.	Estimated Cost.	Population Benefited		3- Cumulative 1- Expenditure 2- incurred upto	Overall Physical Progress in %	Balance fund required for completion	Amount required during 2005-06	Date of completion as dd.mm.yy Originally envisage		Delay in Years.	Reason for delay.
							Present	Ultimate					14.	15.		
1	New Dengagiri	Gravity	1. New Dengagiri 2. Teresagittim 3. Compound Gittim 4. Dawa Songgital 5. Mronggittim	5 Nos.	PHE/78/2000/7 Dt. 30.07.02	39.41	271 268 135 115 83	393 389 196 167 128	43.243	100%	0 0		31-03-04	31-03-06	2	Financial Liabilities
2	Upper Rongmithu W.S.S	Gravity	1.Upper Rongmithu	1 No.	PHE/5.7/2000/9 Dt. 13.02.01	3.48	95	123	4.54	100%	0 0		31-03-04	31-03-06	2	
3	Upper Sokadam Banggnagiri W.S.S	-do-	1. Upper Sokadam Banggnagiri	1 No.	PHE/254/01/VO 45 Dt. 30.03.02	8.75	199	295	9.7341	100%	0 0		31-03-04	31-03-06	2	
4	Tenggitugittim W.S.S	-do-	1.Tenggitugittim 2. Udigiri	1 No.	PHE/254/01/VO Dt. 30.03.02	12.17	143 120	186 156	12.201	100%	0 0		31-03-05	31-03-06	1	
5	Adanggittim W.S.S	-do-	1. Adanggittim 2. Rongsak 3. Kolangiri	3 No.	PHE/254/01/VIL. Dt. 30.03.02	25.79	187 383 38	206 498 42	23.022	100%	2.768 0		31-03-05	31-03-06	1	
6	Sranggittim W.S.S	-do-	1. Srangitim 2. Retengitim 3. Maragitim 4. Rongmatgre 5. Asimgiri	5 No.	PHE/254/01/Vol. Dt. 30.03.02	31.54	89 160 97 301 91	116 208 126 391 118	33.022	100%	0 0		31-03-05	31-03-06	1	
7	Rongbrakgittim W.S.S	-do-	1. Rongbrakgittim	1 No.	PHE/254/01/Vol. Dt. 30.03.02	8.77	204	265	8.055	100%	0.715 0		31-03-05	31-03-06	1	
8	Rongrim Awe W.S.S	-do-	1. Rongrim Awe 2. Apalgittim 3. Narenggre 4. Rongregre	4 No.	PHE/254/01/Vol. Dt. 30.03.02	18.13	58 81 91 180	75 105 118 234	17.41	100%	0.72 0		31-03-05	31-03-06	1	
9	Rengkilgittim W.S.S	-do-	1. Rengkilgittim	1 No.	PHE/254/01/Vol. Dt. 30.03.02	4.14	118	153	4.5	100%	0 0		31-03-05	31-03-06	1	
10	Charegittim W.S.S	-do-	1. Charegittim	1 No.	PHE/254/01/Vol. Dt. 30.03.02	5.25	177	230	4.69	100%	0 0		31-03-05	31-03-06	1	
11	Rimding Bolsalgittim W.S.S	-do-	1. Rimding Bolsalgittim	1 No.	PHE/254/01/Vol. Dt. 30.03.02	33.44	264	480	35.23	100%	0 0		31-03-05	31-03-06	1	
12	Const.of 4(four) Nos. of Ring Well. W.S.S	R/Well	1. Asil Mindil 2. Watregitim 3. Bagongitim 4. Aldangitim	4 No.	PHE/395/02/23 Dt. 11.03.03	1.55	50 150 45 58	65 195 59 95	1.43	100%	0.12 0		31-03-06			
13	Matchu Jagetgiri W.S.S	-do-	1. Matchu Jagetgiri	1 No.	PHE/395/02/24 Dt. 31.03.03	2.59	59	86	2.96	100%	0 0		31-03-06			

14	Rongreng Aruakgiri W.S.S	-do-	1. Rongreng Aruakgiri	1 No.	PHE/395/02/25 Dt. 31.03.03	2.59	67	97	2.833	100%	0 0	31-03-06
15	Jakop Ading W.S.S	-do-	1. Jakop Ading 2. Rongrekgiri 3. Jakopgiri	3 No.	PHE/395/02/26 Dt. 31.03.03	20.24	107 243 141	148 316 183	24.313	100%	0 0	31-03-06
16	Chiading W.S.S	-do-	1. Chiading	1 No.	PHE/395/02/27 Dt. 31.03.03	8.01	191	248	9.353	100%	0 0	31-03-06
17	Jonggnagiri Songgital W.S.S	-do-	1. Jonggnagiri 2. Jonggnagiri	2 No.	PHE/395/02/28 Dt. 31.03.03	16.95	83 308	108 400	17.354	100%	0 0	31-03-06
18	Matekpugittim W.S.S	-do-	1. Matekpugittim 2. Meronggrangiri	2 No.	PHE/395/02/29 Dt. 31.03.03	9.06	78 18	87 153	9.973	100%	0 0	31-03-06
19	Megagre Combined W.S.S	-do-	1. Megagre 2. Megagre Songital 3. Megagre – B 4. Rongakgre 5. Rongak Apal 6. Kalak Songitcham 7. Kalak Songital – B 8. Kalak Dorek – B 9. Kalak Dorek	9 Nos.	PHE/395/02/32 Dt. 31.03.03	50.2	199 122 171 129 85 59 50 48 88	259 159 222 168 110 77 65 62 114	54.43	80%	0 0	31-03-06
20	Rongribo Watregiri W.S.S	-do-	1. Rongribo Watregiri	1 No.	PHE/395/02/34 Dt. 31.03.03	9.42	257	373	11.133	100%	0 0	31-03-06
21	Rongchek Manda W.S.S	-do-	1. Rongchek Manda	1 No.	PHE/395/02/35 Dt. 31.03.03	3.11	85	111	3.745	100%	0 0	31-03-06
22	Songsak Waghipgre W.S.S	-do-	1. Songsak Wagopgre	1 No.	PHE/395/02/36 Dt. 31.03.03	9.62	292	379	10.3	100%	0 0	31-03-06
23	Dobu Rimding W.S.S	-do-	1. Dobu Rimding	1 No.	PHE/395/02/23 Dt. 31.03.03	19.67	510	750	22.254	100%	0 0	31-03-06
24	Sokadam Agalgre W.S.S	-do-	1. Sokadam Agalgre	1 No.	PHE/395/02/38 Dt. 31.03.03	5.89	160	232	5.00	100%	0.89 0	31-03-06
25	Manda Songgital W.S.S	-do-	1. Manda Songgital	1 No.	PHE/395/02/30 Dt. 31.03.03	3.69	84	109	4.204	100%	0 0	31-03-06
26	Rimrang Jarek W.S.S	-do-	1. Rimrang Jarek	1 No.	PHE/395/02/31 Dt. 31.03.03	5.4	114	148	4.9	90%	0.5 0	31-03-06
27	Dagal Bolket W.S.S	-do-	1. Dagal Bolket	1 No.	PHE/68/2000/7 Dt. 29.03.2003	5.37	140	182	6.03	100%	0 0	31-03-06
28	Mejolgri Apal W.S.S	-do-	1. Mejolgri Apal	1 No.	PHE/511/2000/9 Dt. 12.02.01	2.3	97	116	2.55	100%	0 0	31-03-06
29	Samanda Prapgre W.S.S	-do-	1. Samanda Prapgre	1 No.	PHE/408/03/28 Dt. 30.03.04	8.41	242	315	8.465	100%	0 0	31-03-07
30	Napak Tasek W.S.S	-do-	1. Napak Tasek 2. Napak Songma	2 No.	PHE/408/03/29 Dt. 30.03.04	8.66	160 264	211 349	8.97	80%	0 0	31-03-07
31	Samanda Wagetgrte W.S.S	-do-	1. Samanda Wagetgrte	1 No.	PHE/408/03/31 Dt. 30.03.04	9.16	241	313	8.3	70%	0.86 0	31-03-07
32	Snal Bollong W.S.S	-do-	1. Snal Bollong	1 No.	PHE/408/03/30 Dt. 30.03.04	12.92	600	780	14.234	60%	0 0	31-03-07
33	Napak Tangkamagittim.	-do-	1. Napak Tangkamagittim	1 No.	PHE/408/03/34 Dt. 30.03.04	8.95	363	472	7.84	70%	1.11 0	31-03-07

7.683