

DETAILS OF ONGOING SCHEMES AS ON 31.12.2005

ANNEXURE - I

Sl No.	Name of schemes	Type of Scheme	Name of habitation under the schemes	Nos. of habitation	Date of sanction.	Estimated cost (Rs.in lac.)	Population benifitted		Cummulative expenditure incurred upto 31-12-2005	Overall physical progress in %	Balance fund required for completion	Amount required during 2005-2006	Date of completion as dd.mm.yy		Delay in years
							Present	Ultimate					Original envisage	Revised	
							1	2	3				4	5	
1	Mawjyndem	Gravity			27/04/04	0.252			0.252	100%			31/3/2006		
2	Umsohpie LP sch	Gravity			27/04/04	0.252			0.252	100%			31/3/2006		
3	St. Albigus RCLP sch.	Gravity			17/12/04	0.239			0.239	100%			31/3/2006		
4	RKM Maraikaphon LP sch.	Gravity			17/12/04	0.239			0.239	100%			31/3/2006		
5	Holy family RCLP sch.	Gravity			17/12/04	0.239			0.239	100%			31/3/2006		
6	Cherra Pres. Sec. sch. Nongsawlia.	Gravity			17/12/04	0.239			0.239	100%			31/3/2006		
7	Agape UP school. Pomsahmen.	Gravity			17/12/04	0.239			0.239	100%			31/3/2006		
8	Rymmai LP sch.	Gravity			17/12/04	0.239			0.239	100%			31/3/2006		
9	Nongbah LP sch.	Gravity			17/12/04	0.239			0.239	100%			31/3/2006		
10	Pamramdah LP sch	Gravity			17/12/04	0.239			0.239	100%			31/3/2006		
11	Kingshympet LP sch	Gravity			17/12/04	0.239			0.239	100%			31/3/2006		
12	Laitiam LP sch.	Gravity			17/12/04	0.188			0.188	100%			31/3/2006		
13	Dewlieh govt. LP sch.	Gravity			17/12/04	0.239			0.239	100%			31/3/2006		
14	Warbah LP sch.	Gravity			17/12/04	0.239			0.239	100%			31/3/2006		
15	Thangtim LP sch.	Gravity			17/12/04	0.239			0.239	100%			31/3/2006		
16	RKM LPS Nongsteng	Gravity			17/12/04	0.239			0.239	100%			31/3/2006		
17	Kongthong LP sch.	Gravity			17/12/04	0.239			0.239	100%			31/3/2006		
18	RKM Mawthang-Sohkhyllung sch.	Gravity			17/12/04	0.239			0.239	100%			31/3/2006		
19	St. John Girls sec. sch Maraikaphon.	Gravity			17/12/04	0.239			0.239	100%			31/3/2006		
Grand Total PMP						4.516			4.516						