

## STATEMENT SHOWING THE DETAILS OF ONGOING SCHEMES AS ON 01-04-2005 UNDER PHE NORTH DIVISION, TURA

## ANNEXURE - II

Sl. No.	Name of the schemes	Type of schemes	Name of habitation under the schemes	Nos. of habitation	Date of sanction as dd. mm.yy	Estimated cost			Commulative Expenditure incurred up to 31-3-05			Physical achievement up to 31-3-05	Amount required		Balance required during 2005-06		Date of completion as dd.mm.yy		Delay in years	Reasons for delay
						Central	State	Total Central + State	Central	State	Total Central+ State		Central	state	Central	state	Originally envisage	Revised		
						7	8	9	10	11	12		13	14	15	16	17	18		
1	ARWSP (Central & State Govt.)																			
1	Quality Improvement of Jugirjhar w.s.s.	D.T.W.	1. Jugirjhar	2	31-03-01	10.827						12.95	100%	-	-		31-03-03	31-03-05	2	Due to late receipt of G.I. pipe
2	Quality Improvement of Tikrikilla Zone-B w.s.s.	D.T.W.	2. Bogularvita				405	526												
			1. Kathalbari	6	25-10-02	17.94						17.93	100%	0.01	3.91		31-03-04	31-03-05	1	Due to late receipt of G.I. pipe
			2. Kadamsali				391	508												
			3. Bakripara				368	478												
			4. Berupara				351	456												
			5. Odalguri				834	1084												
			6. Tikrikilla				1640	2132												
3	Quality Improvement of Rongsaigiri w.s.s.	gravity	1. Rongsaigiri	25	25-10-02	549.141						417.59	15%	131.551	135.8		31-03-06	31-03-06		
			2. Shyamnagar				1674	2176												
			3. Gopalthan				223	290												
			4. Bangsidua				558	725												
			5. Milonpur				556	723												
			6. Phulbari				2374	3086												
			7. Shyamding P-I				1213	1577												
			8. Shyamding - II				1319	1715												
			9. Majipara				851	1107												
			10. Solairtake				998	1297												
			11. Masangpani				497	646												
			12. Dewankata				384	499												
			13. Nimaikata				766	996												
			14. Gudibala				106	138												
			15. Deldela				236	307												
			16. Demdema				186	242												
			17. Chaparadubi				134	174												
			18. Gomaijhora				838	1089												
			19. Pushkorinipara				1740	2262												
			20. Budibala				644	837												
			21. Balujhora				467	607												
			22. Nayagaon				872	1133												
			23. Arigiri				73	95												
			24. Babilgiri				196	255												
			25. Nangnipara				280	364												
4	Quality Improvement of Burirjhar w.s.s.	D.T.W.	1. Burirjhar	1	31-03-03	10.65						8.75	80%	1.9	4.97		31-03-05	31-03-06	1	Due to delay in receipt of G.I. pipe
5	Quality Improvement of Williampur Nidanpur w.s.s.	D.T.W.	1. Williampur	2	31-03-04	70.604						15.91	20%	54.694	62.804		31-03-06			
			2. Nidanpur				744	967												
6	Improvement and Regeneration of the Yeild of Dalbanggiri w.s.s.	Gravity	1. Dalbanggiri	1	31-03-04	3.22						3.25	100%	-	-		31-03-05			
7	Improvement and Regeneration of the Balbalgiri w.s.s.	Gravity	1. Balbalgiri	1	31-03-04	3.22						3.25	100%	-	-		31-03-05			