

STATUS OF ONGOING SCHEMES UNDER AUWSP/CENTRAL POOL					PHED:Meghalaya							
Bank Of Sanction Of Ongoing Schemes under AUWSP(Central Sector) as on 31.3.2002												
(Rs in Lakhs)												
Sl	Name of Scheme	Estimated Cost (Central Share)	Estimated Cost (State Share)	Total Cost	Date of sanction / Year Of Sanction.	Balance State Share Required	Physical achievement Upto 31.12.05	Balance amount required to complete the Scheme	Expenditure up to 31.12.2005 (Central)	Expenditure up to 31.12.2005 (State)	Balance Central Share Required 2005-2006	Balance State Share Required 2005-2006
(1)	[2]	-3	[4]	(5)	[2]							
1	Simsanggiri W.S.S(Augmentation)	97.82	97.82	195.63	26/3/1996	-5.08	100%	0.00	97.81	102.89	0.00	0.00
2	Baghmara W.S.S(Improvement)	193.05	193.05	386.10	31/3/2001	193.05	70%	153.06	193.05	73.99	0.00	153.06
	Total for two Schemes	290.87	290.87	581.73	0			153.06	290.86	176.88	0.00	153.06
3	Integration of Municipal Sources for supply of drinking water to Shillong.	345.77	38.42	384.19	31/3/2003(0)& 3/11/03®							
	Total for three schemes	636.64	329.28	965.92		0.00						

