

	DETAILS OF ONGOING SCHEMES AS ON 1.4.2006												ANNEXURE - I			
B	A.R.W.S.P.												(Rs. in lakhs)			
SL.NO	NAME OF SCHEMES	TYPE OF SCHEMES	NAME OF HABITATION UNDER THE SCHEMES	NOS OF HABITATION	DATE OF SANCTION	ESTIMATED COST(Rs in Lakhs)	BENEFITTED		COMMULATIVE EXPENDITURE INCURRED UPTO	OVERALL PHYSICAL PROGRESS IN %	BALANCE FUND REQUIRED FOR COMPLETION	AMOUNT REQUIRED DURING 2006-2007	AS DD.MM. Y.Y.		DELAY IN YEARS	REASON FOR DELAY
							PRESENT POPULATION	ULTIMATE POPULATION					ORIGINALLY	REVISED		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Nongkyndah W.S.S.	Gravity	Nongkyndah	1 No	16/12/2003	0.96	150	210	0.022	0%	0.938	0.94	31/10/2005	30/6/2006	9 months	
2	Saitbakon W.S.S.	Gravity	Saitbakon	1 No	15/3/2004	21.95	771	1079	21.56	90%	0.39	0.34	31/3/2006	31/12/2006	9 months	
3	Langkyrdem W.S.S.	Gravity	i)Laitlynting ii)Iewduh, iii) Mawlieh iv)Wahlyngkot, v)Laitmynrieng vi)Laitshutim	6 Nos	31/3/2004	254.895	5247	7346	175.48	20%	79.415	40	31/3/2007			
4	Burma W.S.S	Gravity	i) Burma, ii)Wahjarem	2 Nos	15/3/2004	7.712	165	231	7.48	96%	0.232	0.23	31/3/2006	30/9/2006	6 months	
5	Lumkaliar W.S.S.	Pumping	Lumkaliar	1No.	22/3/2006	33.0185	800	1120	0	0%	33.0185	20.27	31/3/2009			
6	Umrynjah W.S.S.	Pumping	Umrynjah	1No.	24/3/2006	36.026	537	812	0	0%	36.026	21.64	31/3/2009			
7	Umniuh Tmar W.S.s.	Gravity	Umniuh Tmar	1No.	24/3/2006	6.9875	436	611	0	0%	6.9875	6.99	31/3/2008			
8	Tyrngei W.S.S.	Gravity	Tyrnei	1No.	24/3/2006	6.1515	133	187	0	0%	6.1515	6.15	31/3/2008			
9	Mawsiangei W.S.S.	Gravity	Mawsiangei	1No.	24/3/2006	14.639	319	483	0	0%	14.639	11.41	31/3/2008			
10	Nongla W.S.S.	Gravity	Nongla	1No.	24/3/2006	11.084	206	289	0	0%	11.084	11.08	31/3/2008			
11	Pyrnai combined W.S.S.	Gravity	1.Pyrnai 2.Saitwait	3Nos.	31/3/2006	29.825	1103	1544	0	0%	29.825	20.09	31/3/2008			
12	Mawkliaw W.S.S.	Gravity	Mawkliaw	1No.	31/3/2006	12.013	259	363	0	0%	12.013	8.81	31/3/2008			
435.2615									204.542			230.7195	147.95			

Executive
Engineer(PHE)Investigation
Division,
Meghalaya,Shillong