

DETAILS OF ON-GOING SCHEMES AS ON 01 – 04 – 2006.

ANNEXURE –II.

PHE NONGSTOIN DIVISION, NONGSTOIN (RGNDWM Sanctioned from 1998 – 1999 Onwards).

Sl. No	Name of Scheme	Type of Scheme	Name of Habitation under the scheme.	No.of Habs.Under the scheme.	Date of Sanction.	Estimate Cost.			Expenditure incurred up to 31/3/06 since inception of the scheme			Physical achievement (%)	Amount reqd. for completion		Balance required during 2006-2007		Remarks
						Central	State	Total Central & State.	Central	State	Total Central & State.		Central	State	Central	State	
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16		
1	Quality Imp.of Mawlieh W.s.s.	Pumping	1). Mawlieh 2).Laitdomain 3). Mawroh 4).Mawpyrdoi 5).Laitdombah	5	3/31/2001	63.11	21.03	84.14	37.44	32.24	69.68	50%	25.67	-	25.67	-	
2	Manai W.s.s.	Pumping	1).Manai 2).Mawpun	2	10/25/2002	34.52	11.5	46.02	37.52	9.81	47.33	50%	-	1.69	-	1.69	
3	Quality imp.of Kynsew WSS	Gravity	Kynsew	1	10/25/2002	20.46	6.82	27.28	20.91	7.97	28.88	50%	-	-	-	-	
4	Quality imp.of Shahllang W.s.s.	Gravity	Shahllang	1	10/25/2002	26.67	8.89	35.56	26.85	7.4	34.25	100%	-	1.49	-	1.49	
5	Quality imp.of Nongryngkew W.s.s.	Gravity	1).Nongryngkew-A. 2). Nongryngkew-B 3).Thaiem 4).Janapieh 5).Tynronglunar	5	10/25/2002	46.99	15.67	62.66	41.98	5.19	46.17	70%	5.01	10.48	5.01	10.48	
6	Qualityimp.of Wahlakhaw. W.s.s	Pumping	Wahlakhaw	1	3/31/2003	26.68	8.89	35.57	11.15	5.22	16.37	40%	15.53	3.67	15.53	3.67	
7	Quality Imp.of Nongsba WSS	Gravity	Nongsba	1	3/31/2006	7.36	3.68	11.04	0	0	0	0	7.36	3.68	7.36	1.00	
8	Quality Imp.of Pyndengdombah WSS	Gravity	Pyndengdombah		3/31/2006	23.95	11.98	35.93	0	0	0	0	23.95	11.98	20.5	5.00	
TOTAL =						249.74	88.46		175.85	67.83			77.52	32.99	74.07	23.33	

Executive Engineer (PHE) RWS
Nongstoin Division, Nongstoin.