

DETAILS OF ON-GOING SCHEMES AS ON 01 – 04 – 2006
(ARP).

ANNEXURE – I.

Sl. No	Name of Scheme	Type of Sche-me	Name of Habitation under the scheme.	No. of habitatio n	Date of Sanction.	Estimate Cost.	Population benefited		Commulative expenditure up to 31-03-2006	Over all physical progress In %.	Balance fund reqd. for completion	Amount reqd. for 2006-07	Date of completion as dd.mm.yy.		Delay in years	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
1	Laitkseh W.s.s	Gravity	Laitkseh	1	19/8/82	9.81	-		9.75	90%	-	-	-	-	-	Source dispute & theft Case
2	Sohjarang. W.s.s	Gravity	Sohjarang.	1	31/10/89	2.4	-		1.05	10%		-	-	-	-	RE Submitted awaiting for Sanction
3	Tlon. W.s.s	Gravity	Tlon.	1	19/2/94	3.087	-		3.44	70%		-	-	-	-	-do-
4	Nongkhlaw Nonglwai W.s.s	Gravity	1).Nongkhlaw 2).Nonglwai	2	30/3/98	168.87	2368	3351	135.68	60%	33.19		31/3/01	-	4	Due to land problem & slow progress made by the
5	Nongmawsmmai. W.s.s	Gravity	Nongmawsmmai.	1	30/3/00	11.242	370	518	12.4	100%	-	-	31/3/02	-	2	
6	Nongkhniang W.s.s	Gravity	Nongkhniang.	1	21/3/01	14.569	325	455	13.23	85%	1.34	1.34	31/3/03	-	1	
7	Nongdisong Porlu. W.s.s	Gravity	1).Nongdisong.	5	27/3/01	90.391	2403	3364	88.81	100%	1.58	1.58	31/3/04	-	1	
		Gravity	2). Porlu													
		Gravity	3).Mawkohram													
		Gravity	4).Kaitkohram													
		Gravity	5).Mawnar.													
8	Tiehdang. Wss	Gravity	Tiehdang.	1	30/3/02	14.575	287	402	13.62	100%	0.95	0.95	31/3/03	-	1	
9	Umlieh. W.s.s	Gravity	Umlieh.	1	30/3/02	2.352	113	158	2.68	100%	-	-	31/3/04	-	-	-
10	Pomdkhar. W.s.s.	Gravity	Pomdkhar.	1	30/3/02	7.373	228	319	7.4	85%	-	-	31/3/04	-	-	-
11	Mawphansim Wss	Gravity	Mawphansim.	1	30/3/02	9	248	347	7.97	80%	1.03	1.03	31/3/04	-	1	-
12	Thawkhong. W.s.s.	Gravity	Thawkhong.	1	30/3/02	11.563	312	437	9.34	80%	2.22	2.22	31/3/04	-	1	-
13	Nongbyrsoh. W.ss	Gravity	Nongbyrsoh.	1	31/3/03	18.41	-	-	20.88	100%	-	-	31/3/05	-	-	-
14	Nongsnaram. Wss.	Gravity	Nongsnaram	1	31/3/03	5.43	107	150	5.19	100%	0.24	0.24	31/3/05	-	1	-
15	Mawkhap. Ws.s.	Gravity	Mawkhap.	1	31/3/03	8.49	173	242	8.22	60%	0.27	0.27	31/3/05	-	1	-
16	Seinduli Ws.s	Gravity	1).Seinduli -I	2	25/3/04	28.421	669	937	13.59	75%	14.83	14.83	31/3/06	-	-	-
		Gravity	2).Seinduli -II.													
17	Umsaw Wss.	Gravity	Umsaw	1	25/3/04	6.758	596	834	6.39	100%	0.37	0.37	31/3/06	-	-	-

Sl. No	Name of Scheme	Type of Scheme	Name of Habitation under the scheme.	No. of habitation	Date of Sanction.	Estimate Cost.	Population benefited		Commulative expenditure up to 31-03-2006	Over all physical progress In %.	Balance fund reqd. for completion	Amount reqd. for 2006-07	Date of completion as dd.mm.yy.		Delay in years	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
18	Nongumkait Ws.s.	Gravity	Nongumkait	1	25/3/04	13.945	313	439	12.17	100%	1.77	1.77	31/3/06	-	-	-
19	Mawribah Ws.s.	Gravity	Mawribah	1	25/3/04	10.594	232	325	5.16	50%	5.43	5.43	31/3/06	-	-	-
20	Mawsngi Ws.s.	Gravity	Mawsngi	1	25/3/04	6.06	130	182	4.48	75%	1.58	1.58	31/3/06	-	--	-
21	Mawkaru Ws.s.	Gravity	Mawkaru	1	25/3/04	7.384	-		5.13	60%	2.55	2.55	31/3/06	-	-	-
22	Nongjlak Wss	Gravity	1.Nongjlak	2	31/3/05	65.94	1344	1882	56.08	40%	9.86	9.86	31/3/08	-	-	-
		Gravity	2.Mawthohbeh													
23	Langumshing Wss	Gravity	Langumshing	1	31/3/05	12.88	448	628	9.25	50%	3.53	3.53	31/3/07	-	-	-
24	Nongriangkang Wss	Gravity	Nongriangkang	1	31/3/05	16.29	545	763	11.7	80%	5.12	5.12	31/3/07	-	-	-
25	Nongjri Wss	Gravity	Nongjri	1	31/3/05	24.36	442	533	21.51	70%	2.85	2.85	31/3/07	-	-	-
26	Umjaud Rambrai Wss	Gravity	1.Umjaud 2.Rambrai	2	31/3/05	74.25	1687	2362	67.03	50%	7.22	7.22	31/3/08	-	-	-
27	Siejlieh Wss	Gravity	Siejlieh	1	31/3/05	2.49	107	150	1.91	100%	0.58	0.58	31/3/06	-	-	-
28	Nongthyllep Wss	Gravity	Nongthyllep	1	29/03/06	76.24	1239	1735	-	-	76.24	46.95	31/3/09	-	-	-
29	Myniar Wss	Gravity	Myniar	1	30/03/06	15.1	288	403	-	-	15.1	13.40	31/3/08	-	-	-
30	Kynshi Mawria Wss	Gravity	Kynshimawria	1	29/03/06	63.09	1587	2222	-	-	63.09	35.95	31/3/09	-	-	-
31	Mawblei Wss	Gravity	Mawblei	1	29/03/06	85.18	1340	1876	-	-	85.18	60.00	31/3/09	-	-	-
32	Nonglanglieh WSS	Gravity	Nonglanglieh.	1	30/03/06	20.52	368	516	-	-	20.52	17.85	31/3/08	-	-	-
33	Mawphyrnai WSS	Gravity	Mawphyrnai.	1	30/03/06	1.34	240	336	-	-	1.34	1.34	31/3/07	-	-	-
34	Marwir WSS.	Gravity	Marwir.	1	30/03/06	12.69	193	270	-	-	12.69	12.69	31/3/08	-	-	-
35	Nongriangju WSS.	Gravity	Nongriangju.	1	30/03/06	15.25	235	329	-	-	15.25	11.25	31/3/08	-	-	-
36	Riangdim RongwaWSS	Gravity	Riangdim Rongwa	1	30/03/06	23.82	502	703	-	-	23.82	13.40	31/3/08	-	-	-
37	Pungsaniang WSS	Gravity	Pungsaniang.	1	30/03/06	37.11			-	-	37.11	19.35	31/3/08	-	-	-
38	Riangmang WSS	Gravity	Riangmang.	1	30/03/06	59.2			-	-	59.2	43.90	31/3/09	-	-	-
39	Ktihtawiar WSS.	Gravity	Ktihtawiar.	1	30/03/06	31.4			-	-	31.4	20.85	31/3/08	-	-	-
40	Nongkynjang WSS	Gravity	Nongkynjang.	1	30/03/06	34.19	504	706	-	-	34.19	23.60	31/3/08	-	-	-
41	Goreng -A. WSS	Gravity	Goreng A.	1	29/03/06	9.78	149	209	-	-	9.78	9.78	31/3/07	-	-	-
42	Nongshram Rongbeng WS	Gravity	Nongshram	1	29/03/06	29.34	491	688	-	-	29.34	21.10	31/3/08	-	-	-
			Rongbeng.													
43	Nongprut WSS	Gravity	Nongprut.	1	30/03/06	12.45	213	298	-	-	12.45	12.45	31/3/08	-	-	-
44	Mawbyrngem WSS	Gravity	Mawbyrngem.	1	30/03/06	5.63	87	122	-	-	5.63	5.63	31/3/07	-	-	-
45	Riwiang WSS	Gravity	Riwiang.	1	29/03/06	5.99	94	132	-	-	5.99	5.99	31/3/07	-	-	-

Sl. No	Name of Scheme	Type of Sche-me	Name of Habitation under the scheme.	No. of habitatio n	Date of Sanction.	Estimate Cost.	Population benefited		Commulative expenditure up to 31-03-2006	Over all physical progress In %.	Balance fund reqd. for completion	Amount reqd. for 2006-07	Date of completion as dd.mm.yy.		Delay in years	Reason for delay.
							Present	Ultimate					Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17
46	Umsohbsein WSS	Gravity	Umsohbsein.	1	29/03/06	42.5			-	-	42.5	30.35	31/3/09	-	-	-
47	Nongbah Bynther WSS	Gravity	Nongbah Bynther.	1	29/03/06	35.4	541	758	-	-	35.4	27.60	31/3/08	-	-	-
48	Mawkhrang WSS.	Gravity	Mawkhrang.	1	30/03/06	8.83	148	207	-	-	8.83	8.83	31/3/07	-	-	-
49	Mawroh WSS	Gravity	Mawroh.	1	29/03/06	47.83	841	1177	-	-	47.83	37.65	31/3/09	-	-	-
50	Nongpdeng WSS	Gravity	Nongpdeng.	1	30/03/06	7.11	112	157	-	-	7.11	7.11	31/3/07	-	-	-
51	Nonglang-Nongkrem WSS	Gravity	1.Nonglang.	3	29/03/06	60.5			-	-	60.5	39.80	31/3/09	-	-	-
		Gravity	2.Nongkrem													
		Gravity	3.Berkharian.													
52	Mawkatat WSS.	Gravity	Mawkatat.	1	29/03/06	15.61			-	-	15.61	13.30	31/3/08	-	-	-
53	Wahrit WSS.	Gravity	Wahrit.	1	29/03/06	39.2			-	-	39.2	25.60	31/3/08	-	-	-
54	Kynrud WSS	Gravity	Kynrud.	1	30/03/06	56.84	1199	1679	-	-	56.84	37.70	31/3/09	-	-	-
55	Umwahlang WSS.	Gravity	Umwahlang.	1	30/03/06	19.4	355	497	-	-	19.4	15.90	31/3/08	-	-	-
56	Mawlangsu WSS	Gravity	1.Mawlangsu	2	30/03/06	39.85	655	917	-	-	39.85	29.50	31/3/08	-	-	-
		Gravity	2.Domkohmen.													
57	Nongriat WSS.	Gravity	Nongriat.	1	29/03/06	51.83	791	1107	-	-	51.83	40.80	31/3/09	-	-	-
58	Madansohphoh WSS.	Gravity	Madansohphoh	1	29/03/06	28.99			-	-	28.99	21.10	31/3/08	-	-	-
59	Langshongthiang WSS	Gravity	Langshongthiang	1	30/03/06	31.26	487	682	-	-	31.26	21.20	31/3/08	-	-	-
60	Kyndongngei WSS	Gravity	Kyndongngei.	1	29/03/06	7.3	153	214	-	-	7.3	7.30	31/3/07	-	-	-
61	Nongktieh WSS.	Pumping	1.Nongkith	3	29/03/06	50.28	764	1070	-	-	50.28	25.00	31/3/09	-	-	-
			2.Mawsawa.													
			3.Ladmiri.													
TOTAL =						1727.984			554.06		1177.56	827.54				

Executive Engineer (PHE) RWS
Nongstoin Division, Nongstoin.