

DETAILS OF ON GOING SCHEMES AS ON 1.4.2006 UNDER PROJECTS ON SUSTAINIBILITY OF SOURCES SANCTIONED UNDER ARWSP WITH 75:25 SHARING BY CENTRAL AND STATE GOVERNMENT

SI No.	Name of schemes	Type of scheme	Name of habitations under the scheme	Nos. of habitations	Date of sanction as	Estimated cost			Cumulative expenditure incurred up to 31.3.2006			Physical achievement up to 31.3.2006	Amount required for completion		Balance required for During 2006-2007		Date of completion as dd.mm.yy		Delay in years	Reasons for delay
						Central	State	Total	Central	State	Total		Central	State	Central	State	Originally envisage	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18	19	20	21
1	Imp. & Regeneration of source of Mawkynrew wss	Check Dam	Mawkynrew	1	31.3.06	6.60225	2.20075	8.803	-	-	-	-	6.60225	2.20075	2.800	2.201	31.3.09	-	-	
2	Imp. & Regeneration of source of Wahlyngdoh wss	Check Dam	Wahlyngdoh	1	31.3.06	5.6145	1.8715	7.486	-	-	-	-	5.6145	1.8715	2.100	1.872	31.3.09	-	-	
						12.2168	4.0723						12.217	4.072	12.217	4.072				