

ON GOING SCHEMES AS ON 01-04-2011 - 12 UNDER MNP

(In Lakhs)

Sl. No	Name of Scheme	Name of Block	Type of Scheme	Name of Habitation under the Scheme	Status of Habitations as on 01-04-10 as per Data Realignm ent	Date of Sanction as in (dd-mm-yyyy format)	Estimated cost (Rs. In Lakhs)	Population benifitted		Cummulative expenditure upto 31-03-2011	Overall Physical progress in %	Balance Fund required for completion	Amount required during 2011-12	Date of Completion as dd.mm.yy		Delay in years	Reason for delay
								Present	Ultimate					Originally envisaged	Revised		
1	2	3	4	5	6	7	8	9	10	11	12	13	14	15	16	17	18
				Mawsohmad				206	289								
11	Wahkrem w.s.s.	Shella Bholaganj	Gravity	Wahkrem	25-50%	31.03.2011	10.93	142	199	-	-	10.93	7.7	31.03.2013			Sanction during March 2011

Executive Engineer P H E,
Sohra Division, Sohra.