(A). A.R.P. DETAILS OF ON-GOING SCHEMES AS ON 31.12.2005

SL.NO.	NAME OF SCHEME	TYPE OF SCHEME	E OF HABITA ER THE SCHE	NO. OF HABITATION	DATE OF SANCTION	ESTIMATED COST	POPULATION PRESENT	CUMMULATIVE EXPENDITURE INCURRED UPTO 31.12.2005	OVERALL PROGRESS IN %	BALANCE FUND REQUIRED FOR COMPLETION	UNT REQUIRING 2005-20	E OF COMPLE AS DD.MM ORIGINAL SAVING	DELAY IN YEARS REVISED	REASON FOR DELAY
1	2	3	4	5	6	7	8	10	11	12	13	14	16	17
1	Balsrigittim	Gravity	1) Balsrigittim	1(one)	31.3.03	11.98	326	12.39	100%	0	0.37	31.3.05	1/2 year	Due to financial liability
2	Adokgiri	Gravity	1) Adokgiri	3(three)	30.3.04	41.15	334	47.02	95%	0.00	Nil	31.3.06	-	-
			2) Gorek				276							
			3) Sakware				265							
3	Bajengdoba	Gravity	1) Bekbekgiri	15(fifteen)	15.3.04	331.45	512	321.00	37%	10.45	189.03	31.3.06	-	-
			2) Chichotche				142							
			3) Bollongpan				235							
			4) Sonachiring				164							
			5) Bakenang S				186							
			6) Jamonggiri				350							
			7) Bakenang N				209							
			8) Jaropha				600							
			9) Konapara				187							
			10) Line - Adir				412							
			11) Upper Baj				700							
			12) Bajengdob				1053							
			13) Bajengdob				1255							
			14) Bajengdob				64							
			15) Omorpur				645							
4	Rongjalenggiri	RingWell	1) Rongjaleng	1(0ne)	16.12.04	0.47	130	0.17	100%	0.30	0.47	31.3.05	1/2 year	Due to financial liability
5	Rajasimla (Reserve)	Gravity	1) Rajasimla (	1(one)	31.3.05	4.06	75	2.68	100%	1.38	4.06	31.3.06	-	-